CONSTRUCTION UPDATE
2020 STREET & UTILITY PROJECT

July 10, 2020

The 2020 Street & Utility Improvement project includes improvements on Scott Court from Central Avenue to the west, and 8th Avenue SE from TH 30 to south of Brian Court. Scott Court Improvements will include replacement of sanitary sewer and water pipes within the roadway, new service pipe to homes, installation of storm sewer, curb & gutter and roadway asphalt pavement. The improvements to 8th Avenue will include reconstruction of utilities within the roadway, new services to homes, storm sewer improvements, new curb & gutter and roadway asphalt pavement.

Construction will be temporarily paused on Scott Court throughout the week of 7/13/20. The contractor has completed all the utility work on Scott Court. The contractor will wait until all utility construction is complete on 8th Avenue and install the curb & gutter and asphalt pavement on both Scott Court and 8th Avenue at approximately the same time. **Scott Court will remain open to residential traffic.**

Construction will continue on 8th Avenue throughout the week of 7/13/20. The contractor has completed the sanitary sewer, watermain, and storm sewer installation. Please note that a local contractor may still need to complete the sanitary sewer installation from the Right-of-Way line up to the home.

During the week of 7/13/20, the contractor will work to compact the roadway subgrade and begin installing the gravel base section of the roadway. A portion of the gravel base section is recycled gravel, asphalt, and concrete that was removed from the existing roadway and crushed to meet the specifications of a gravel material.

8th Avenue will remain closed from the south end of the project through Silver Street – residents should continue to park on the side streets to access their homes.

Residents will be kept up to date for the duration of construction with any changes in schedule or conflicts via these construction updates or door-to-door communication. Please note that rain or unforeseen circumstances could impact the contractor's schedule.

An informational video about what to expect during construction is available for viewing at the following link: https://www.youtube.com/watch?v=iyFh4_3VpGY&feature=youtu.be

We apologize for any inconvenience this may cause. Thank you for your cooperation and understanding throughout the process of improving your street and utilities! Please call **Joe Smith** with Bolton & Menk at **(507) 676-3751**, or approach him on site, if you have any questions or concerns.